COMPLETION REPORT

Name of Work : IMPROVEMENT TO ROADS AND DRAINS AT 2ND MAIN & 8TH CROSS MANJUNATHA NAGARA IN WARD NO. 14, BAGALAGUNTE

Sanctioned Estimate No. & Dt : CO/DZ/TS/236/17-18. Dt. 31/10/2017

Head of Account which is Chargeable : R 1878

Work Order No. & Dt : EE/DD/20/83/2017-18. Dt. 20/11/2017

5. Name of Contractor : TECHNICAL MANGER (WEST), KRIDL

6a. Time stipulated for completion of work : 120 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 609/17-18

8. Check measurement of the Asst. : M.B. No. ..... Page No. 60816 to 60822/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. .....

incharge of the work :

10. a) Asst. Engineer : D.S. manjunath

b) Asst. Exe. Engineer : Shivakumar wadeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50,00 lakhs	49,96,412=00	—	3588=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
5/14

ASST. EXECUTIVE ENGINEER 19/3/18
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )

Scanned by CamScanner